

Stoneham High School  
Feasibility Study  
Preliminary Project Schedule

ID	Task Name	Duration	Start	Finish	2019	2020	2021	2022	2023	2024	2025
1	<b>MSBA PREREQUISITES</b>	158 days	3/22/2019	10/30/2019							
2	Statement of Interest (SOI) Submission	0 days	3/22/2019	3/22/2019							
3	MSBA Invite into Eligibility	0 days	10/30/2019	10/30/2019							
4	<b>RETAIN OPM</b>	33 days	1/22/2020	3/9/2020							
5	Submit OPM Proposals	0 days	1/22/2020	1/22/2020							
6	OPM Interview	2 days	2/6/2020	2/7/2020							
7	Negotiate OPM Contract	2 days	2/7/2020	2/10/2020							
8	Submit Documents to MSBA OPM Panel	0 days	2/12/2020	2/12/2020							
9	<b>MSBA OPM Panel Meeting</b>	0 days	3/9/2020	3/9/2020							
10	<b>RETAIN DESIGNER</b>	95 days	2/12/2020	6/23/2020							
11	Draft Designer RFS and Submit to MSBA	9 days	2/12/2020	2/24/2020							
12	MSBA Approve Draft RFS	7 days	3/10/2020	3/18/2020							
13	Submit to Central Register	0 days	3/19/2020	3/19/2020							
14	Notice in Central Register	0 days	3/25/2020	3/25/2020							
15	Briefing Session	0 days	4/8/2020	4/8/2020							
16	Submit Designer Proposals	0 days	4/22/2020	4/22/2020							
17	<b>MSBA DSP Proposal Review Meeting</b>	0 days	6/2/2020	6/2/2020							
18	<b>MSBA DSP Interview Meeting</b>	0 days	6/16/2020	6/16/2020							
19	Negotiate Designer Contract	5 days	6/17/2020	6/23/2020							
20	<b>FEASIBILITY STUDY (FS)</b>	166 days	6/23/2020	2/10/2021							
21	Develop Preliminary Design Program (PDP)	66 days	6/23/2020	9/22/2020							
22	Community Presentations	39 days	7/30/2020	9/22/2020							
23	Tri-Board Meetings	39 days	7/30/2020	9/22/2020							
24	<b>Submit PDP to MSBA Staff</b>	0 days	9/22/2020	9/22/2020							
25	Develop Preferred Schematic Report (PSR)	75 days	9/22/2020	1/4/2021							
26	Community Presentations	75 days	9/22/2020	1/4/2021							
27	Tri-Board Meetings	75 days	9/22/2020	1/4/2021							
28	<b>Submit PSR to MSBA FAS</b>	0 days	1/4/2021	1/4/2021							
29	<b>MSBA Board Meeting</b>	0 days	2/10/2021	2/10/2021							
30	<b>CONSTRUCTION MANAGER (CM)</b>	176 days	7/9/2020	3/11/2021							
31	Develop and Submit IG Application	45 days	7/9/2020	9/9/2020							
32	IG Application and Approval	45 days	9/9/2020	11/10/2020							
33	RFQ Process	40 days	11/10/2020	1/4/2021							
34	RFP Process	40 days	1/4/2021	2/26/2021							
35	Negotiate CM Contract	10 days	2/26/2021	3/11/2021							
36	<b>SCHEMATIC DESIGN (SD)</b>	139 days	2/11/2021	8/25/2021							
37	Develop Schematic Design	60 days	2/11/2021	5/5/2021							
38	Community Presentations	60 days	2/11/2021	5/5/2021							
39	Tri-Board Meetings	60 days	2/11/2021	5/5/2021							
40	<b>Submit Schematic Design to MSBA</b>	0 days	7/7/2021	7/7/2021							
41	<b>MSBA Board Meeting</b>	0 days	8/25/2021	8/25/2021							
42	<b>LOCAL APPROPRIATION</b>										
45	<b>DESIGN AND CONSTRUCTION (TBD)</b>										

